

**Quality Control Checklist**

Instructions: Initial each item, sign and date verifying that the requirements have been met.		
#	Description	Initials
1	All DDC Hardware is installed on a TP/FT-10 local control bus.	
2	Communication between DDC Hardware is only via EIA 709.1B using SNVTs. Other protocols and network variables other than SNVTs have not been used.	
3	All sequences are performed using DDC Hardware.	
4	XIF files, Resource files and Plug-in's are up-to-date and accurately represents the final installed system	
5	Commissioned Turbo LNS database with the understanding that the Lon Credits will be transferred to the Government as a complete system.	
6	All software has been licensed to the Government	
7	Local Display Panels (LDPs) have been created for all building systems, including all override and display points indicated on Points Schedule drawings.	
8	Final As-built Drawings accurately represent the final installed system.	
9	O&M Instructions have been completed and submitted.	
10	LonWorks® Network Services (LNS) based M&C software was provided	
By signing below I verify that all requirements of the contract, including but not limited to the above, have been met.		
Signature: _____ Date: _____		